FACILITY ACTION PLAN

FACILITY		SITE ID		DATE
Stuen Hall		STUEN		5/5/2010
CURRENT ENERGY USE INDEX (EUI) 123 kBtu/Sq Ft 11.5 kWh/Sq Ft Note: Stuen is high because boilers heat the Ordal as well.	TARGET EUI 90 kBtu/Sq Ft 10.6 kWh/Sq Ft		AVERAGE (BENCHMA FACILITY 7 91.09 kBtu/ 5.33 kWh/S	ARK) FOR THE TYPE 'Sq Ft *
FACILITY LIASON(S)	FACILITY RCM TEAM MEMBERS (NAME AND POSITION)			
Rebecca Rumpza	Christine Cooley			
Residential Life Facilities Coordinator	Sustainability Coordinator			

POTENTIAL CONSERVATION MEASURES, OPERATIONAL IMPROVEMENTS, OR MODIFICATIONS		
MEASURE SUMMARY	FOLLOW UP BY	
(LIST HIGH PRIORITY MEASURES FIRST)	(PERSON AND DATE)	
1. Install occupancy sensors	CED contractors – July 30 th , 2010	
2. Upgrade lighting	CED contractors – July 30 th , 2010	
3. unPLUg	Rebecca Rumpza – July 30 th , 2010	
4. Upgrade the toilets and install aerators	Bruce Broussard – October 1 st , 2010	
5. Add insulation	Lyle Kendal – August 1 st , 2010	
6. Install weather stripping	Bruce Broussard – October 1 st , 2010	
7. Replace both boilers	Waiting for federal appropriations	
8. Upgrade the control system to DDC	Waiting for federal appropriations	
Install dedicated electric heat pump domestic hot water heaters	Dave Kohler – December 1 st , 2012	

- 1 -

DETAILED MEASURE DESCRIPTIONS / NEEDS (OPTIONAL)

DESCRIPTION

INSERT PHOTO HERE (OPTIONAL)

1. Install occupancy sensors for lighting control. Total of 15 occupancy sensor switches in the hallways and study lounges.

RESOURCES REQUIRED \$3,092.00 (McKinstry estimate) ACCOUNTABLE PARTY Chrissy Cooley, Sustainability Coordinator

Chrissy Cooley, Sustainability Coordinato SCHEDULE FOR COMPLETION August 1st, 2010

2. Upgrade the T12 lighting to T8 in all hallways and lounges. See the lighting survey from CED for exact retrofits. Projected to save 170,000 kWh annually.

RESOURCES REQUIRED \$9,000 (McKinstry estimate) ACCOUNTABLE PARTY Chrissy Cooley, Sustainability Coordinator SCHEDULE FOR COMPLETION August 1st, 2010

3. unPLUg is an energy awareness competition primarily for educating student residents about phantom



power, as well as the relationship between energy and environment. By competing throughout the year, the 2009-2010 Stuen residents saved over 230,000 from the previous year. We are hoping that with improvements in the programming, an even better electric savings, as well as natural gas and water, will be realized in 2010-2011.

ACCOUNTABLE PARTY

Chrissy Cooley, Sustainability Coordinator SUPPORT STAFF Office of Residential Life SCHEDULE FOR COMPLETION

Competition months are October and November 2010, and March and April of 2011

4. Upgrade the toilets to 1.28 gpf model, urinals to 1/8 gpf and install 0.5 gpm aerators on faucets. (24 toilets and 26 faucets)





RESOURCES REQUIRED

\$61,157.00 (McKinstry estimate)

Needs Maintenance review; may be possible in house

ACCOUNTABLE PARTY

Bruce Broussard, Maintenance Manager

SUPPORT STAFF

Ross Winters, Campus Plumber SCHEDULE FOR COMPLETION Will be reviewed by October 15th 5. Add insulation in the attic spaces. (9,500 SF R-38 batt insulation in the attic)

RESOURCES REQUIRED

\$52,665.00 (McKinstry estimate)

Obtain quote

ACCOUNTABLE PARTY

Lyle Kendal, Project Coordinator

SCHEDULE FOR COMPLETION

Obtain quote by August 30th, 2010

6. Install weather stripping to the exterior windows and doors. Seal the roof/ wall intersection. (560 ft of wall/ roof intersection, 38 bay windows (3.5'x5' + 5'x5' + 3/5'x5'), 30 7'x5' windows, 45 7'x4' windows and 60 3'x3' windows, 4 exterior single doors)





RESOURCES REQUIRED

\$170,610.00 (McKinstry estimate)

Needs examined by the Maintenance staff

ACCOUNTABLE PARTY

Bruce Broussard, Maintenance Manager

SCHEDULE FOR COMPLETION

Examined by October 15th, 2010

7. Replace both boilers with (3) 2,000 MBH each new ultra high efficiency Hydrotherm KN20 condensing boilers.

-- or –

Replace both boilers entirely with geothermal heat pump system. Wells to be installed near Eastvold. Currently

Decision will be based upon the outcome of federal appropriations.

RESOURCES REQUIRED

\$398,006 (McKinstry estimate for new boilers)

Decision hinges on federal appropriates to be divided in the next 2 years

8. Upgrade the control system to Direct Digital Control system. (114 radiators, 2 HW boilers with 3 pumps, 4 EF's, 2 HX for DHW with 1 circ pump each, 1 AHU with htg coil and 1 circ pump)

RESOURCES REQUIRED

\$334,560.00 (McKinstry estimate)

ACCOUNTABLE PARTY

Dave Kohler, Facilities Management Director

SCHEDULE FOR COMPLETION

May be done simultaneously with the removal of the current boilers

9. Install dedicated electric heat pump domestic hot water heaters to replace the existing East and North storage tanks. Shut off the main boilers to save on standby and distribution energy loss. (Install Qty of 6 Stiebel-Eltron Accelera heat pump DHW heaters in the attic space)

RESOURCES REQUIRED

\$143,935.00 (McKinstry estimate)

Needs to be listed on the Capital Projects list

ACCOUNTABLE PARTY

Dave Kohler, Facilities Management Director

SCHEDULE FOR COMPLETION

January 20th, 2013